

ARMY PEARL HARBOR BOARD EXHIBIT No. 40A

5-A

SEPTEMBER 23, 1941.

ND 676.3 AWS Kokee  
 X ND 676.3 AWS Haleakala  
 Aircraft Warning Service Stations

DEPARTMENT ENGINEER,  
*Headquarters, Hawaiian Department,  
 Fort Shafter, T. H.*

1. In answer to your memorandum of September 8 regarding the installation of the Aircraft Warning Service buildings at Kokee, Kauai and Haleakala, Maui, and the necessary funds for furnishing Signal Corps employees to assist in erection of these buildings, the following information is submitted for your convenience:

a. The necessary metal buildings and towers have been shipped to Kokee and Haleakala.

b. The necessary steel for the power houses at these stations is now being fabricated and upon completion the erection will be expedited.

c. Bill for the Signal Corps employees' time and transportation while engaged in this work will be submitted to the District Engineer and payment will be made directly from this office instead of suballocating the necessary funds to the Department Signal Officer as mentioned in memorandum referred to above.

d. The actual erection of the metal buildings and station towers at these stations will be started as follows: Haleakala, as soon as Signal Corps employees arrive; Kokee, approximately October 1, 1941.

2. You will be notified, as soon as can be determined, the exact date that erection of buildings and tower will be started. Arrangements have been made at these stations for the accommodation of the Signal Corps employees.

3. It is requested that this office be informed the day before the employees are to leave for Mani and Kauai.

(S) W

THEODORE WYMAN, JR.,  
*Lt. Col., Corps of Engineers,  
 District Engineer.*

(Stamped:) Dispatched Sep 24 1941 11:30 U. S. Engineer Office, Honolulu,  
 T. H.

---

ARMY PEARL HARBOR BOARD EXHIBIT No. 41

U. S. NAVAL COMMUNICATIONS SERVICE

Contract 922

U. S. ENGINEER OFFICE,

*Alexander Young Building, Honolulu, T. H., March 7, 1941.*

GOVT WD  
 DIVISION ENGINEER,  
*San Francisco.*

Reference is made to Kuala Cable Way Job Order Number Two Contract Eng Six Naught Two period. H24et Tramway Company of W Twenty Nine Mile Avenue Spokane Washington USA designers manufacturers and erectors of aerial tramways has submitted a proposal to the Hawaiian Constructors to furnish a cable fab factory in accordance with our specifications and drawings for the total price of One Hundred Thousand Five Hundred Dollars including the services of an stevedore superintendent at Twenty Five Hundred Dollars period This proposal appears excessive period The estimate prepared by the board of officers who passed judgment on the proposed erection of the cable way is approximately Thirty Six Thousand Dollars period The local representative of Hawaiian Constructors advises me that this proposal was sent to five prospective