





# STS-116/12A.1 MOD FRR FLIGHT DESIGN AND DYNAMICS



November 8, 2006

**TOPO/R. Morgan: 281-483-1938** 

VVO/R. Parker: 281-483-8043





# **Table of Contents / Agenda**







#### **CoFR Status Summary**

#### **DM Flight Design and Dynamics Trajectory Operations**

Significant Mission Firsts And Unique Items

**Exceedances And Deviations** 

**Special Topics** 

**Issues And Concerns** 

Standard Open Work

Non-Standard Open Work

**Exceptions** 

#### **DM Flight Design and Dynamics Visiting Vehicle Operations**

**Status** 

**Documentation** 

Standard Open Work

**Open Issues** 













MOD Requirements Codes *	ТОРО	VVO
CRITICAL PROCESSORS/APPLICATIONS	G	G
NON-CRITICAL PROCESSORS/APPL.	G	G
EMERGENCY MCC	G	G
TRAINING-MCC	G	G
FTP-NEW OPERATIONS	G	G
FLIGHT ANOMALY RESOLUTION	G	Υ
ANOMALY-PROCEDURE	G	Υ
EX/AI FROM PRIOR REVIEW	None	None
NO CONSTRAINTS	Y	None
LEVEL II ACTIONS	None	None
MISSION REQUIREMENTS	G	G
COMMAND PROCEDURES	N/A	N/A
FPPP REQUIREMENTS MET	G	G
CONTRACTOR PROCESS INSIGHT	G	G

G	Ready to support flight or standard open work
Y	Non-standard open work with expected resolution
R	Open work without expected resolution
N/A	Does not apply
None	None identified

<sup>\*</sup> as defined in DA8-020 "MOD Certification of Flight Readiness Process" document





# **DM FDD Trajectory Operations Significant Mission Firsts and Unique Items**







- First flight for a planned ISS Solar Array retraction.
- First flight/stage modeling ISS trajectory with new solar array articulation.
- First flight since return to flight which does not protect for Orbiter re-rendezvous after undock.













None noted





# **Special Topics**







- The ISS altitude profile is being worked to increase number of flight day 3 rendezvous days in December, currently from 12/7 to 12/19 GMT.
  - ISS Reboost burn on November 29 (currently 4.0 mps)
  - Burn plan still under review; may require a mid December ISS reboost to avoid losing FD3 rendezvous capability late in the season.
- Contingency P64B Solar Array Wing (SAW) Jettison
  - Proximity Ops team analyzing ISS/Orbiter stack Torque Equilibrium Attitude (TEA) jettison options. To be complete before launch.
  - Long term recontact analysis complete, no concerns.





#### **Issues and Concerns**







- STP-H2 Deployable Relative Motion versus ISS
  - RAFT on Undock Day (FD10): TOPO, FDO and FD will verify the deploy timing and direction insures no long term recontact issues with ISS.
  - MEPSI on Undock Day (FD10): no concerns
  - ANDE on FCS Checkout Day (FD 11): no concerns



## **Standard Open Work**







- Standard Open Work
  - ISS phasing maneuver November 29, 2006: set Shuttle FD3 opportunities.
  - Mission Configuration Test (MCT): scheduled to be complete NLT November 20, 2006.
  - Shuttle Data Exchange with Russian Ballistics: Shuttle flight data per OIP agreements completed L-20 hours.

All open work is scheduled to be completed per standard flight template













• STP-H2 Deployable (RAFT) optimization.





# **Exceptions**







• None noted.



#### MISSION OPERATIONS DIRECTORATE

FLIGHT DESIGN AND DYNAMICS DIVISION
ORBIT DYNAMICS BRANCH
AUTOMATED VEHICLES & ORBIT ANALYSIS



STS-116 (12A.1) FDDD Flight Readiness Review
Agenda Item 5 - Visiting Vehicle Status
DM35 (VVO)/R. Parker
October 30, 2006





# **Limited Right Notice/Proprietary Data**







- These data are submitted with limited rights under U.S. Government contract NAS 15-10110. These data may be reproduced and used by the U.S. Government with the express limitation that they will not, without written permission of RSA, be used for purposes of manufacture nor disclosed outside the U.S. Government; except that NASA may disclose these data outside the U.S. Government for the following purposes which are related only to the United States Space Station Program for ISSA, provided that NASA makes such disclosure subject to prohibition against further use and disclosure as detailed in FAR 27.404(d).
  - 1) Use (except for manufacture) by support service contractors.
  - 2) Evaluation by nongovernment evaluators.
  - Use (except for manufacture) by other contractors participating in the U.S. Government's program of which the specific contract is a part, for information and use in connection with the work performed under each contract.
  - 4) Emergency repair or overhaul work.
  - Release to a foreign government, or instrumentality thereof, as the interests of the U.S. Government may require, for information or evaluation, or for emergency repair or overhaul work by such government.
- b) This Notice shall be marked on any reproduction of these data, in whole or in part.

(End Notice)


The bottom line is that the RSC-Energia data may not be used for purposes of manufacture and may not be shared with contractors except in direct support of the ISS Program.











Item	Closed or Expected Close Date	Notes/Comments	
Flight Controller Status			
Flight Controller Certifications	Closed	POSITION # expiring during Stage 12A.1: PHYSICALS PRPs CERTIFICATIONS	
		VVO/ARO - 4 1 0 0	
		VVS - 3 1 0 0	
		No issues with maintaining currency, proficiency or certifications, No work guidelines violations	
		LSO support will be provided during Soyuz operations	
Documentation			
VVO Console Handbook	Closed		
FCOH Station Operations, OIPs	Closed		
Flight Rules	Closed	Volume D Final published September 26, 2006	
Software			
Non-critical Processors	Closed	No critical processors	
Visiting Vehicle Status			
Flights during ISS Stage 12A.1 N/A		22P (M-57) departure (DC1 nadir), 01/17/07	
		24P (M-59) arrival (DC1 nadir), 01/18/07 - 01/20/07	
		14S (TMA-10) arrival (SM aft)	
		Current launch on 03/09/07 will push Flight 13A launch from 03/16/07 to 03/23/07 to avoid conflicts Russian-proposed launch on 04/09/07 slips this flight into Stage 13A and mitigates 13A/14S conflicts	
Soyuz/Progress Flight Software	N/A		
Soyuz/Progress Hardware	N/A		
Standard Open Work	N/A		
Open Issues	01/01/07	24P docking date does not provide proper lighting for approach	
	Unknown	SM Kurs-P antenna [AKP-BKA] No.1 signal acquisition problems	
	01/07	Russian vehicle docking attitudes	
	12/15/06	USOS solar array positioning for Russian vehicle dockings during Stage 12A.1	



### **Open Issues**







- 24P docking date does not provide proper lighting for approach
  - ¬ Insufficient insolation (≈ 5 min) to perform flyaround prior to RGS AOS
  - VIPER request to Team 0 and MMC request to Russian planners to slip launch/docking by 4-5 days to mitigate this issue
- SM Kurs-P antenna [AKP-BKA] No.1 signal acquisition problems
  - 7 This transient anomaly occurred only on 7P and 5S
  - Unable to reproduce the anomaly in multiple tests
  - Beginning with 10P, the docking attitude has generally been chosen to keep the incoming vehicle within the main lobe of SM [AKP-BKA] No.2
  - During 13P docking the Russians tested the capability to connect a docked Soyuz/Progress antenna [AKP-BKA] to the SM Kurs-P system to provide supplemental coverage if one of the SM antennas suffers a hard failure
    - Post-flight analysis showed the 7S [AKP-BKA] No.3 performance was acceptable; RSC-E considers this only a backup capability because the cable connect/disconnect process limits this to 3 uses
  - RSC-E proposal to test the use of the port SM Regul antenna in place of [AKP-BKA] No.1 was discussed at AR&D Mini-TIM #10 and will be brought to Team 0
- Russian vehicle docking attitudes
  - Only approved attitude envelope is +XVV +ZLV due to EATCS activation
  - 3 Severely limits docking opportunities for Russian vehicles, especially for dockings to the nadir ports
  - ¬ ISS Program working on providing a short term solution approval of 5 alternate attitudes that would be used for Russian vehicle dockings (-XVV +ZLV, ±XVV ±YLV) through Stage 17A
- USOS solar array positioning for Russian vehicle dockings during Stage 12A.1
  - 7 Conflict between positions required to minimize Kurs blockage and multipath, and positions required to meet erosion and loads limits
  - AR&D Mini-TIM #10 action to RSC-E to assess VIPER proposal



